PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	"Providing water body fencing to vacant land at waste weir, damaged boundary fencing, walking path and other development work at Doddabommasandra Lake in Ward no-10"
2	Estimate amount of work & sanctioned No.	99.00 Lakhs, CE/Lakes/TS-01/2020-21, Dted: 01-07-2020.
3	Amount put to tender	87.43
4	Agreement No	EE-4/Lakes/AG-18/20-21, Date: 01-01-2021
5	No. & date of work order issued	EE-4/Lakes/WO-23/20-21, Date: 15-1-2021
6	Time limit originallly fixed for completion of the work	6 Months till 13-7-2021
7	Name of the Contractor	K.N. Mahesh
8	Date of application of the contractor for granting the extension of time	28-06-2021
9	Date of receipt of application in the Sub Division	28-06-2021
10	Extension granted if any	-
11	Work carried out during the first period and Ist extension.	-
12	Work carried out by the contractor during the original period.	- NIL -
13	Work carried out during the 2nd extension.	-
14	Time now applied	14-7-2021 to 10-01-2022
15	Date of recommending the time limit applied for	10-01-2022
16	Whether the original application of the Contractor enclosed	Yes
17	Balance works remaining to be done	-
18	Probable time limit required for completion remaing works.	10-01-2022
19	Const of work charge establishment	Nil
20	Weekly notice as per Rule2 of the contract has been issued.	No
21	Reasons for not completing the Work with in stipulated Time	Due to Covid-19
22	Remarks by the Asst. Executive Engineer	Recommended for time extension without penalty. Signature : Assistant Executive Engineer, Lakes Bruhat Bengaluru Mahanagara Palike
23	Daily rate & fine proposed	Extension time may be recommended without fine
24	Recommendation of the Executinve Engineer.	Recommended for time extension without penalty. Signature : Executive Engineer, Lakes Bruhat Bengaluru Mahanagara Palike

Chief Engineer
Lakes, BBMP

PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing, walking path and other development work at Doddabommasandra lake ward 10	
2	Estimate amount of work & sanctioned No.	99.00 Lakhs, CE/lakes/TS-01/2020-21 Dt: 01-07-2020	
3	Amount put to tender	87.43 Lakhs	
4	Agreement No	EE-4/Lakes/AG-18/2020-21 Dated: 01-01-2021	
5	No. & date of work order issued	EE-4/Lakes/WO/23/2020-21, Dated: 15-01-2021	
6	Time limit originallly fixed for completion of the work	6 months till 13-7-2021	
7	Name of the Contractor	K.N. Mahesh	
8	Date of application of the contractor for granting the extension of time	03-01-2022	
9	Date of receipt of application in the Sub Division	03-01-2022	
10	Extension granted if any	yes	
11	Work carried out by the contractor during the original period.	Chain link fencing	
12	Time now applied	From 10-1-2022 to 09-07-2022 (6 Months)	
13	Date of recommending the time limit applied for		
14	Whether the original application of the Contractor enclosed	yes	
15	Balance works remaining to be done	Balance portion Chain link fencing	
16	Probable time limit required for completion remaing works.	09-07-2022	
17	Const of work charge establishment	Nil	
18	Weekly notice as per Rule2 of the contract has been issued.	-	
19	Remarks by the Asst. Executive Engineer	Recommended for time extension without penalty.	Signature : Assistant Executive Engineer, Lakes Bruhat Bengaluru Mahanagara Palike
20	Daily rate & fine proposed	Extension time may be recommended without penalty.	
21	Executive Engineer-1 (Lakes)	Recommended for time extension without penalty.	Signature : Executive Engineer, Lakes Bruhat Bengaluru Mahanagara Palike
22	Chief Engineer (Lakes)	Recommended for time extension without penalty.	Signature : Chief Engineer Lakes BBMP

MAHESH .K.N D.C.E.
Class I Civil Contractor

24, 2nd Cross, Hosahalli
Vijayanagar, Bangalore - 560 040.
Mobile : 98867 75766

Ref,

Date : 03/01/2022

ಗೆ,

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು–5,
ಕೆರೆಗಳು,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.

ಮಾನ್ಯರೇ,

ವಿಷಯ: Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing, walking path and other development work at Doddabommasandra lake ward 10 ಕಾಮಗಾರಿಗೆ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ನೀಡಬೇಕಾಗಿ ಕೋರಿ.

ಉಲ್ಲೇಖ: 1. ಕಾಮಗಾರಿ ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: ಕಾ.ಅ–4/ಕೆರೆಗಳು/ಡಬ್ಲೂ.ಒ–23/2020–21
ದಿನಾಂಕ: 15–01–2021.

****

Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing, walking path and other development work at Doddabommasandra lake ward 10 ಕಾಮಗಾರಿಗೆ ದಿನಾಂಕ: 15–01–2021 ರಂದು ಕಾರ್ಯಾದೇಶ ನೀಡಿದ್ದು ಅದರಂತೆ ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಕೋವಿಡ್–19 ಹೆಚ್ಚಾದ ಕಾರಣ ಲಾಕ್‌ಡೌನ್ ಮಾಡಿರುವುದರಿಂದ ಕಾರ್ಮಿಕರ ಕೊರತೆಯಿಂದಾಗಿ ಹಾಗೂ ಡಿಸಂಬರ್–2021 ರಿಂದ ಸತತವಾಗಿ ಸುರಿಯುತ್ತಿರುವ ಮಳೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ಧಿಷ್ಠ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲದ ಕಾರಣ 6 ತಿಂಗಳರವರೆಗೆ ದಂಡವಿಲ್ಲದೇ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ನೀಡಬೇಕಾಗಿ ಕೋರುತ್ತೇನೆ.

ವಂದನೆಗಳೊಂದಿಗೆ,

ತಮ್ಮ ವಿಶ್ವಾಸಿ

(ಕೆ.ಎನ್. ಮಹೇಶ್)
ಗುತ್ತಿಗೆದಾರರು